

CORE LNGas hive: **EPM4**

Cartagena-dedicated LNG mooring jetty for small scale services

Adapt a dedicated mooring jetty for small scale LNG supply in Cartagena



Backup lines completed

Completed first pipe to ship bunkering operation. Lessons learned included in main line detailed engineering

Main lines detailed engineering on going

ITT for jetty modification on going

Partners involved



LÍDER



<http://www.corelngashive.eu/>





CORE LNGas hive: **EPM4**

Cartagena-dedicated LNG mooring jetty for small scale services

Expected results

- Small scale loading facilities/bunkering station in service
- At least 3 tests to extract relevant conclusions



Challenges	Estimated end date	Budget
Market development Tolls and fees	Construction: September 2018 Monitoring: December 2019	2.730.000 €